



LSA Project

(LSA Duration: November 2017 - December 2019)

Notes:

1. Temporary Covered Walkways are needed to protect LS&A Occupants, at both Exits on North & South Wings.
2. All deliveries between the 2 Projects will be color coordinated based Maize & Blue Identifications.
3. All deliveries will be scheduled in advance.
4. All Deliveries will enter Gate #2 and Exit Gate #1.
5. Trucks will not be allowed to stage on any roads in the vicinity of the Projects.
5. LS&A Addition will start October 23rd, 2017.
6. LS&A 1st Floor Renovation Work will start demo during the Holiday Break in December 2017, to limit noise to upper floors.
7. LS&A Utility work, outside of the fence, is TBD.
8. Existing 15" Storm will be protected until approval is given to relocate.

LS&A West Elevation (North Half)



LS&A West Elevation (South Half)



Key

- | | | | |
|--|--|--|----------------------------|
| | Pedestrian Re-Routing | | LS&A Gate Locations |
| | Window / Stone Removed for Trash Chute & Material Loading Area | | Temporary Fence |
| | Two-Way Street Traffic | | Stone Pads / Laydown Areas |
| | Earth Retention System | | Construction Dumpster |
| | LS&A Addition | | |

Sidewalk Closure Signs Key

- | | | | |
|--|--|--|---|
| | Road Closed Deliveries Only | | State St. Access (Arrow Points to East) |
| | Sidewalk Closed Ahead | | |
| | State St. Access (Arrow Points to East) | | |
| | State St. Access (Arrow Points to North & South) | | |